STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122880
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72697
WELL NAME *(if applicable)*: PZ-6

1 OWNER Robinson Nevada mining company
MAILING ADDRESS 4232West White Pine County Rd44
Ruth Nevada 89319

ADDRESS AT WELL LOCATION Robinson Mine Ruth NV
Subdivision Name: *County:* White Pine

2 LOCATION NW ¼ NW ¼ Sec 10 T 16N *N/S* R 62 *E*
PERMIT/WAIVER No. M/O 1101 *Issued by Water Resources* *Parcel No.*

Latitude
Longitude
UTM E 673691 ☐ NAD 27
N 4349067 ☑ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO?

Is there an existing well log? No
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased 36 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2		Sch80 PVC	+2	36

Existing Perforations:
Type of perforation
Size of perforation

From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level Dry feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
No well information. Bottom of well 36' well is dry
Cement well 36'-+2
36' matches the depth wrote on Monument

NAD27
39.273679°N
114.985580°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☑ no
If well was not cleaned out to total depth, please explain why:
No well information

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS
Material Used

From 36 feet to +2 feet Cement ☑ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured

Neat Cement Fluid Weight 16 lbs/gal
Bentonite Grout % bentonite

Date Started July 13 2015
Date Completed July 13 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name BOART LONGYEAR COMPANY *Contractor*
Address PO BOX 2748 ELKO, NV. 89803 *Contractor*

Nevada contractor's license number 0021976
issued by the *State Contractor's Board*
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2446
Signed *By driller performing actual drilling on site or contractor*
Date July 14 2015

RECEIVED
2015 AUG 17 PM 12:20
NV STATE ENGINEER'S OFFICE

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

Plugging Unknown Well log