STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122933
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 3244A
WELL NAME (if applicable): #22

1 OWNER Clark County
MAILING ADDRESS 500 S. Grand Central Pky

ADDRESS AT WELL LOCATION Cooper St. Bridge Overton, Nev
Subdivision Name: A County: Clark

2 LOCATION NW ¼ S.E ¼ Sec 12 T 16S N/S R 67 E
PERMIT/WAIVER No. DW1343 (Issued by Water Resources) 070 12 799 001 (Parcel No.)

Latitude 36°33'21.97" N TM E ☑ NAD 27
Longitude 114°26'36.55" W ☐ NAD 83/WGS 8

3 DW. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? DW completed
If yes, what is replacement well NOI? no longer needed

Is there an existing well log? yes
If yes, what is NDWR well log #? 122183

4 EXISTING WELL CONSTRUCTION
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12 3/4		N		

Existing Perforations:
Type of perforation
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level feet below land surface
Artesian flow G.P.M P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Pumped From Bottom Neat Cement

DCNR/DWR/SNBC
RECEIVED
JUL 10 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☑ yes ☐ no If pulled from: +1½ feet to 30 feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS
Material Used
From feet to feet ☑ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
Neat Cement Fluid Weight Neat Cement lbs/gal 17.2 lb
Bentonite Grout % bentonite
Date Started June 4 2015
Date Completed June 4 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Mersino Dewatering (Contractor)
Address 10162 E Cold Water Rd (Contractor)
Davidson, Mi 48423
Nevada contractor's license number issued by the State Contractor's Board 0074472
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2325
Signed [signature] (By driller performing actual drilling on site or contractor)
Date June 26 2015

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.55610278
-114.443494
NAD 27