STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123185
Permit No.
Basin 54

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 66245
WELL NAME *(If applicable)*: HD-1

1 OWNER Barrick Gold Corp
MAILING ADDRESS PO Box 2706 Elko, NV 89803

ADDRESS AT WELL LOCATION Bald Mountain Mine
Subdivision Name: *County:* White Pine

2 LOCATION se ¼ sw ¼ Sec 22 T 24N *N/S* R 57 *E*
PERMIT/WAIVER No. DW-103 *Issued by Water Resources* R3D-14-07 *Parcel No.*

Latitude
Longitude
UTM E 624317 ☒ NAD 27
N 4421429 ☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NO?

Is there an existing well log?
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.625			0	20
1.9	.69	.200	0	170

Existing Perforations:
Type of perforation Mill Slot
Size of perforation 0.02

From 0 feet to 170 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level n/a feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Horizontal drain
pumped 200 gallons neat cement 45 bags cement 47# bags

NAD 27
39.935745'N
115.545039'W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to 170	feet	Neat Cement	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15.8 lbs/gal
Bentonite Grout % bentonite

Date Started 8/24/2015
Date Completed 8/24/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name National EWP
Contractor

Address 580 W Silver St Elko, NV 89801
Contractor

Nevada contractor's license number as issued by the *State Contractor's Board* 75355
Nevada well driller's license number as issued by the *Nevada Division of Water Resources (on-site driller).* 2470

Signed Graham Melin
By driller performing actual drilling on site or contractor

Date 8/26/2015

RECEIVED 2015 SEP -8 PM 1:23 STATE ENGINEER'S OFFICE

(Rev 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

Plugs Unknown Log