STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123851
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37898
WELL NAME *(If applicable)*: AVSP-12

1 OWNER Clark County Aviation
MAILING ADDRESS P.O. Box 11005 Las Vegas,NV,89111-1005

ADDRESS AT WELL LOCATION McCarren Int'l Airport
Subdivision Name: *County:* Clark

2 LOCATION SE ¼ NW ¼ Sec 27 T 21S N/S R 61 E
PERMIT/WAIVER No. 162-27-201-003
Issued by Water Resources *Parcel No.*

Latitude 36*05'48.60"N
Longitude 115*08'56.49"W
UTM E
N
☑ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log? No
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.68	0.154	0	26

Existing Perforations:
Type of perforation N/A
Size of perforation N/A
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level N/A feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
No well logs ,length of existing perforations unknown.

DCNR/DWR/SNRC
RECEIVED
OCT 19 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: Factory
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to	26	feet	Neat Cement	☑ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 9/23/2015
Date Completed 9/23/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 4221 West Oquendo Rd. Las Vegas, NV,89118
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2526
Signed
By driller performing actual drilling on site or contractor
Date 10/2/2015

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

36.096833
-115.1490250
NAD 27