STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124302
Permit No.
Basin 087

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72102
WELL NAME (If applicable): J-J-J2-5

1 OWNER Vista Canyon Group
MAILING ADDRESS PO Box 281304
Lakewood, CO 80228

ADDRESS AT WELL LOCATION 255 S Stanford Way
Sparks NV 89431
Subdivision Name. County: Washoe

2 LOCATION NW¼ NE ¼ Sec 9 T 19 N/S R 20 E
PERMIT/WAIVER No. UPRR Row
Issued by Water Resources Parcel No.

Latitude 39° 31' 53.23" N
Longitude 119° 44' 50.14" W
UTM E
N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 50 Feet Depth Cased 50 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"		Sch40 PVC	0	48

Existing Perforations:
Type of perforation Slotted
Size of perforation .040

From	48	feet to	50	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 18 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Pumped Cement grout
From bottom of well
to Surface Removed
Monument

NAD27
39.531542°N
119.746239°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			
From	feet to	feet	Number of perfs per linear foot			

8 WELL PLUGGING MATERIALS

				Material Used		
From	50	feet to	0 feet	Cement grout	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14 lbs/gal
Bentonite Grout % bentonite
Date Started 12/10/15
Date Completed 12/10/15

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Environmental West Exploration (Contractor)
Address PO Box 11095 Spokane Valley WA 99211 (Contractor)

Nevada contractor's license number issued by the *State Contractor's Board* 0028363
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2424-M
Signed (By driller performing actual drilling on site or contractor)
Date 1/5/16

(Rev. 12 13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

Plugs Unknown well log