STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124685
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37919
WELL NAME (if applicable): HR-1

1 OWNER Jason Reed Environmental Advisor NV Energy
MAILING ADDRESS 6226 W. Sahara Ave. MS30 Las Vegas, NV 89146

ADDRESS AT WELL LOCATION 501 Wally Kay Way
Moapa, NV 89025
Subdivision Name: County: Clark

2 LOCATION NE ¼ SW ¼ Sec 5 T 15S N/S R 66 E
PERMIT/WAIVER No. 042-05-301-005
Issued by Water Resources Parcel No.

Latitude 36°39'30.41"N
Longitude 114°37'54.93"W
UTM E
N
☑ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled?
If yes, what is replacement well NOI?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12	N/A	Steel	0	56

Existing Perforations:
Type of perforation Unknown
Size of perforation Unknown

From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
All Soil Was Excavated to total Depth

DCNR/DWR/SNBO
RECEIVED
JAN 06 2016

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☑ yes ☐ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to	40	feet	Neat Cement	☑ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite

Date Started 12/29/2015
Date Completed 12/29/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 4221 W. Oquendo Rd. Las Vegas, NV 89118
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2526
Signed
by driller performing actual drilling on site or contractor
Date 12/29/2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.6584472
-114.631925
NAD 27