WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLERS REPORT

Please complete this form in its entirety

OFFICE USE ONLY
Log No. 17129
Permit No.
Basin

1. OWNER JAMES HERMAN ADDRESS VIRGINIA CITY HIGHLANDS

2. LOCATION SE ¼ NW ¼ Sec. 5 T. 17N N/S R. 21 E. STOREY County
PERMIT NO.

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☒
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Granite w/Clay Seams		0	14	14
Grey-Blue Granite		14	43	29
pea gravel w/ yellow Dry Clay		43	49	6
Grey-Pink Granite		49	103	54
yellow clay w/ pea gravel, H2O bearing	103	103	107	4
fractured grey blue granite w/ water		107	183	76

Date started Oct 31, 19 77
Date completed Nov 2, 19 77

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 9 3/4 inches Total depth 183 feet
Casing record 6 5/8
Weight per foot 12.92 Thickness .188

Diameter	From	To
6 5/8 inches	0 feet	183 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☑ No ☐ Type Concrete
Depth of seal feet
Gravel packed: Yes ☑ No ☐
Gravel packed from 50 feet to 183 feet

Perforations:
Type perforation Factory
Size perforation 3/32"
From 143 feet to 183 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 96 Feet below land surface
Flow G.P.M. 50 plus
Water temperature Cold °F. Quality Good

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Cyprus Drilling & Well Service
Address P.O. Box 223, Stewart, Nev
Nevada contractor's license number 14327
Nevada driller's license number 937
Signed [signature]
Date Nov 2, 1977

USE ADDITIONAL SHEETS IF NECESSARY