DIVISION OF WATER RESOURCES

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLERS REPORT

Please complete this form in its entirety

OFFICE USE ONLY
Log No. 17649
Permit No.
Basin

1. OWNER D. Spencer ADDRESS 2095 Manchester Circle Fallon

2. LOCATION NE ¼ NW ¼ Sec. 17 T. 19 N R. 29 E. Churchill County
PERMIT NO.

3. TYPE OF WORK
New Well ☑ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☑ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☐
Other ☐ Air

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Couse Surface				
Sand & Gravel		0	14	14
Clay		14	25	11
Silt		25	29	4
Black silty clay		29	50	21
Medium black		50	58	8
Black Silt		58	69	11
Black Clay		69	74	5
White clay with				
some gravel		74	79	5
Course sand &				
Gravel with some				
1"+ rock		79	100	

Date started Feb 14, 19 78
Date completed Feb 14, 19 78

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
Air Blown @ 65 G.P.M.			

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 6 5/8 inches Total depth 100 feet
Casing record 6 5/8 x .188 x 100
Weight per foot 12.72 Thickness .188

Diameter	From	To
6 5/8 inches	+1 feet	100 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☑ No ☐ Type Cement
Depth of seal 14 feet
Gravel packed: Yes ☐ No ☑
Gravel packed from feet to feet

Perforations:
Type perforation machine slit
Size perforation 3/32 x 3"
From 86 feet to 96 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 95 Feet below land surface 5
Flow G.P.M.
Water temperature ° F. Quality UN-Tested

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name N.W. Giffle-Welco Drlng
Address Box 888 Fallon.
Nevada contractor's license number 11752
Nevada driller's license number 772
Signed [signature]
Date 2-4-78

USE ADDITIONAL SHEETS IF NECESSARY

5471