WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY
Log No. 18943
Permit No.
Basin

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER Garry don Heyer ADDRESS Gardnerville Nevada

2. LOCATION Apportion ¼ SE ¼ Sec. 13 T. 12 N/S R. 20 E. Douglas County
PERMIT NO. Parcel D-(DEE)-01948 pinto circle

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☒ Rotary ☐
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Soft Clay some gravel —		0	30	30
Hard packed gravel & clay some cobbles		30	100	70
Cobbles in Clay Large gravel		100	130	30
Water at 130		130	185	55
gravel coarse				
Mud fine streaks of clay				
Very good well.				
				185

Date started Sept 23, 1978
Date completed Sept 29, 1978

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. 20 Draw down 0 feet 2 hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 8 inches Total depth 185 feet
Casing record
Weight per foot 19 Thickness 188

Diameter	From	To
8 1/8 inches	0 feet	185 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☒ No ☐ Type Cement
Depth of seal 50 feet + feet
Gravel packed: Yes ☐ No ☒
Gravel packed from feet to feet

Perforations:
Type perforation factory
Size perforation 1/8 x 3
From 120 feet to 185 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 130 Feet below land surface
Flow G.P.M.
Water temperature 58 °F. Quality Ex

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Austin W Graham
Address Gardnerville Nevada
Nevada contractor's license number 12953
Nevada driller's license number 751
Signed A.W. Graham
Date Oct 21-1978

USE ADDITIONAL SHEETS IF NECESSARY

5471