WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY
Log No.
Permit No.
Basin 84

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER Everett Peterson ADDRESS Bekos Rise Rd 4300

APN 076-150-06

2. LOCATION SE ¼ NW ¼ Sec. 30 T. 22N N/S R. 21 E. Washoe County
PERMIT NO. Palomino V. Unit 4 39-2.1-4

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☒
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand & Gravel		0	68	68
Shale		68	165	
Yellow Clay		165	270	
Gravel	X	270	368	
Sand & gravel	X	368	394	

Required by log # 31831

Date started 10-28, 1978
Date completed 12-6, 1978

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. 5 Draw down 6 feet 1 hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 10 inches Total depth 394 feet
Casing record 6" 10 gauge
Weight per foot 10 gauge Thickness

Diameter	From	To
6" Blank inches	1 feet	334 feet
6" Perf inches	334 feet	354 feet
6" Blank inches	354 feet	374 feet
6" Perf inches	374 feet	394 feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☒ No ☐ Type Grout
Depth of seal 50 feet
Gravel packed: Yes ☐ No ☒
Gravel packed from feet to feet

Perforations:
Type perforation Vert Slotted
Size perforation 1/32 x 2" 6 Rows 6" Ctrs
From 334 feet to 354 feet
From 374 feet to 394 feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 264 Feet below land surface 264
Flow G.P.M.
Water temperature Cold °F. Quality Cl

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Charles E Robertson
Address 1718 Verbena Way Sparks
Nevada contractor's license number
Nevada driller's license number 1042
Signed Charles E Robertson
Date 12-8-78

USE ADDITIONAL SHEETS IF NECESSARY

5471