WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY
Log No. 20603
Permit No.
Basin

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER B.L.M. ADDRESS Susanville Calif.

2. LOCATION NE SE ¼ S.W. ¼ Sec. 32 T. 37 N/S R. 21 E. Washoe County
PERMIT NO.

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☐ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☒

5. TYPE WELL
Cable ☒ Rotary ☐
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Lt Brn Clay		0	7	7
" " Clay		7	160	153
Yellow Clay		160	170	10
Lt Brn. Clay		170	180	10
Rusty Yellow "		180	200	20
Lt Brn. Clay		200	280	80
	Water	280	282	2
Lt Brn. Rock		282	297	15
Washed obsidian	Water	297	305	8
Lt Brn. Clay		305	380	75

Job
Date started 6-7, 19 79
Date completed 12-10, 19 79

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. 4-5 Draw down 37 feet 3 hr. 8 MIN hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 10" inches Total depth 380 feet
Casing record 382' 6" ID
Weight per foot Thickness .188

Diameter	From	To
6" ID inches	+2 feet	380 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☒ No ☐ Type Cement
Depth of seal 13 feet
Gravel packed: Yes ☒ No ☐
Gravel packed from 13 feet to 380 feet

Perforations:
Type perforation Machined
Size perforation 18" X 3"
From 290 feet to 310 feet
From 330 feet to 370 feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 266 Feet below land surface
Flow G.P.M. 4-5
Water temperature 62 °F. Quality Good

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Ed. Morris
Address Box 103 McArthur Calif. 96056

Nevada contractor's license number

Nevada driller's license number

Signed Ed Morris
Date Dec 26 1979

USE ADDITIONAL SHEETS IF NECESSARY

O-627