WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLERS REPORT

Please complete this form in its entirety

OFFICE USE ONLY
Log No. 22567
Permit No.
Basin 108

1. OWNER Claude Chisum ADDRESS P.O. Box 103 Yerington, NV

2. LOCATION SW ¼ NE ¼ Sec. 28 T. 13 N/S R. 25 E. Lyon County
PERMIT NO.

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☒
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Rock & Clay		0	30	30
Volcanic fill w/ granite rock		30	130	100
Volcanic fill, granite rock w/ clay		130	160	30
Loose rock & coarse sand	X	160	215	55
Solid rock		215	218	3

Date started Feb. 17, 1981
Date completed Mar. 16, 1981

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
3450	50	4	2 hrs

BAILER TEST
G.P.M. 15 Draw down 2 feet ½ hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 12 inches Total depth 219 feet
Casing record .188
Weight per foot 16.9 lbs Thickness .188

Diameter	From	To
8 5/8 inches	(+) feet	218 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☒ No ☐ Type Cement
Depth of seal 50 feet
Gravel packed: Yes ☒ No ☐
Gravel packed from 50 feet to 218 feet

Perforations:
Type perforation factory sawed
Size perforation 3/32" x 3" x 3 rows
From 158 feet to 218 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 66' Feet below land surface 65'
Flow G.P.M.
Water temperature Cold ° F. Quality good

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name OGDEN BROS. DRILLING
Address 162 No. Bybee Lane Yerington, Nevada 89447
Nevada contractor's license number 15646
Nevada driller's license number 870
Signed Billy Ogden
Date 3/16/81

USE ADDITIONAL SHEETS IF NECESSARY

O-627