REPORT NO. 96.09

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 58032
PERMIT NO.
BASIN 089
NOTICE OF INTENT NO. 32084

1. OWNER Rex Hibdon
MAILING ADDRESS 4255 Gander Lane Carson City, Nv 89701
ADDRESS OF WELL 4255 Gander Lane
Carson City, Nv 89701

2. WELL LOCATION NE 1/4 SE 1/4 SEC. 5 T 16N R 20 E Washoe COUNTY

PERMIT NO. PARCEL NO 50-435-19 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Salt & pepper granite		136	146	10
Green, black & brown rock		146	170	24
Brown, green, & black rock & sand		170	186	16

Notes : For gravel pack & surface seal information please refer to original log.

Date Started 4/8/96 Date Completed 4/8/96

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Lift

	GPM	DRAWDOWN	TIME (HRS)
	20+		1.5

8. WELL CONSTRUCTION

Depth Drilled 50 Depth Cased 50

HOLE DIAMETER (BIT SIZE)
6" Inches 136 Feet 186 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D.	Weight/Ft	Wall Thickness	From	To
5"	6.92	.188	130	186

PERFORATIONS:
Type Perforation factory Size Perforation 3/32 x 3
From 166 Feet to 186 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 90 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed Roger Mitchell
By driller performing actual drilling on site or contractor
Dated 4/9/96