LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material
153	160	7	Gravel & sand (water increase)
160	165	5	Lt.tan sandy clay
165	170	5	Gravel (water increase)
170	175	5	Sandy red clay

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8 3/8 in. I.D.	0	175	175	From 0' to 95' is not perforated. 95' to 175' is perforated. First 95' of casing is cemented in, using a 6 sack mixture of Redy-Mix Grout

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

A bailing test indicates that this well will deliver approx. 1200 gal. of water per hour.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed SLAGLE DRILLING CO.
Well Driller

By Douglas Slagle Jr.

License No. 137

Dated ....., 19....

(Not to be filled in by Driller)