WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLERS REPORT

Please complete this form in its entirety

OFFICE USE ONLY
Log No. 61877
Permit No.
Basin

1. OWNER Gertha Bragg ADDRESS Gen. Del. Pahrump, Nev.

2. LOCATION NW ¼ NE ¼ Sec. 14 T. 21 S N/S R. 53 E. NYE County
PERMIT NO.

3. TYPE OF WORK
New Well ☑ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☑ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☑
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown Clay		0	10	10
Red Clay		10	15	5
Clechie Mixed		15	75	60
w/Brown Clay				
Hard Brn Clay		75	105	30
Gray Clay w/Streaks		105		
Of Granulated				
Clay			160	55

RECEIVED
JUL 31 1981
Div. of Water Resources
Branch Office — Las Vegas, Nev.

Date started 4-30, 19 81
Date completed 4-31, 1981

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 12 3/4 inches Total depth 160' feet
Casing record 8 5/8" x 160'
Weight per foot 14.53 Thickness .156

Diameter	From	To
8 5/8" inches	+ 1' feet	160' feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☑ No ☐ Type Cement
Depth of seal 50' feet
Gravel packed: Yes ☑ No ☐
Gravel packed from 160' feet to 50' feet

Perforations:
Type perforation torch
Size perforation 1/8" x 6"
From 100 feet to 160 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 36' Feet below land surface
Flow G.P.M.
Water temperature Cool °F. Quality

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Jerry D. Pence
Address St. Rt. 5673 Pahrump
Nevada contractor's license number 016521
Nevada driller's license number 1267
Signed Jerry D. Pence
Date 6-15-81

USE ADDITIONAL SHEETS IF NECESSARY

O-627