WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 74209
Permit No.
Basin 104 105

NOTICE OF INTENT NO. 40328

1. OWNER Gary Laack Construction
MAILING ADDRESS 1102 N. Curry Road
Carson City, Nevada 89703

ADDRESS AT WELL LOCATION 2150 N. Deer run Road. Carson City, Nevada

2. LOCATION SW ¼ NE ¼ Sec. 11 T. 15 n N/S R. 20 East Carson City County
PERMIT NO. Issued by Water Resources 08-541-33 Parcel No. Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC
☐ Air ☐ Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Multi colored course Sands & Gravels		0	23	23
Brown Clay		23	32	9
Granite Gray w/ blk speaks (hard)		32	35	3
Light brown clay		35	50	15
Brown clay w/ gray granite		50	59	9
Fractured granite		59	62	3
Brown clay w/gray volcanic rock		62	70	8
Brown clay w/some multi colored rock		70	95	25
Brown clay w/ gray volcanic rock		95	105	10
Light brown clay(sticky)		105	116	11
Brown clay w/multi colored volcanic rock (fractured)		116	130	14
multi colored volcanic rock(fractured) med hard	x	130	140	10
multi colored volcanic rock(fractured)	x	140	145	5
multi colored volcanic rock w/gray & orange clay		145	148	3
gray volcanic rock (fractured)	x	148	155	7

continued page # 2

Date started ....., 19.....
Date completed ....., 19.....

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled ..... Feet Depth Cased ..... Feet

HOLE DIAMETER (BIT SIZE)
From To
..... Inches ..... Feet ..... Feet
..... Inches ..... Feet ..... Feet
..... Inches ..... Feet ..... Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
Type perforation .....
Size perforation .....
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet

Surface Seal: ☐ Yes ☐ No
Depth of Seal .....
Placement Method: ☐ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☐ Concrete Grout
Gravel Packed: ☐ Yes ☐ No
From ..... feet to ..... feet

9. WATER LEVEL
Static water level ..... feet below land surface
Artesian flow ..... G.P.M. ..... P.S.I.
Water temperature ..... °F Quality .....

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name A.S.A.P. Pump & Well Service, Inc. (Contractor)
Address P.O. Box 60130 (Contractor)
Reno, Nevada 89506

Nevada contractor's license number issued by the State Contractor's Board 0035387-A

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2066

Signed [signature] (By driller performing actual drilling on site or contractor)

Date November 16, 1998

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627

WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No.
Permit No.
Basin 103

NOTICE OF INTENT NO. 40328

1. OWNER Gary Laack Construction
MAILING ADDRESS 1102 N. Curry Road
Carson City, Nevada 89703

ADDRESS AT WELL LOCATION 2150 N. Deer Run Road, Carson City, Nevada

2. LOCATION SW ¼ NE ¼ Sec. 11 T. 15 n N/S R. 20 E. ast Carson City County
PERMIT NO. Issued by Water Resources | 08-541-33 Parcel No. | Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☒ Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Gray granite w/gray clay (fractured)		155	156	1
brown & gray clay w/ gray volcanic rock		156	159	3
gray granite (hard)		159	160	1
gray & white granite x		160	165	5
gray granite w/gray clay		165	167	2
gray & white granite x (fractured)		167	170	3
multi colored granite (hard)		170	175	5
green & gray granite (fractured)		175	180	5
green, gray, white granite (hard)		180	190	10
green, gray, black granite (fractured)		190	225	35
multi colored gravels x		225	245	20
T.D. 245				

Date started October 16, 1998
Date completed October 23, 1998

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☒ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20+		2 Hours

8. WELL CONSTRUCTION
Depth Drilled 245 Feet Depth Cased 245 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
10 5/8 Inches	0 Feet	100 Feet
8 1/2 Inches	100 Feet	170 Feet
6 1/8 Inches	170 Feet	245 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	17.0	.225	+1 1/2	170
5	6.56	.188	135	245

Perforations:
Type perforation Factory sawed
Size perforation 3/32 x 3
From feet to feet
From 245 feet to 205 feet
From 170 feet to 130 feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 100
Placement Method: ☒ Pumped ☐ Poured

Seal Type: ☒ Neat Cement ☐ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 170 feet to 100 feet

9. WATER LEVEL
Static water level 50 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature cold °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name A.S.A.P. Pump & Well Service, Inc. (Contractor)
Address P.O. Box 60130 (Contractor)
Reno, Nevada 89506

Nevada contractor's license number issued by the State Contractor's Board 0035387-A

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2066

Signed (By driller performing actual drilling on site or contractor)
Date 11-16-98

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627