REPORT NO. 99.24

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 75250
PERMIT NO. 99
BASIN
NOTICE OF INTENT NO. 41582

1. OWNER Fred & Kathy Stone
MAILING ADDRESS 20900 Fetlock Reno, Nv 89506

ADDRESS OF WELL 19900 Fetlock
Reno, Nv 89506

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 33 T 24N R 18 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 078-311-11 SUBDIVISION NAME Rancho Haven

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Sand & dirt		0	15	15
DG & sand		15	70	55
Green clay, DG & sand		70	98	28
Brown clay, sand & DG	X	98	178	80

Notes :

Date Started 5/3/99 Date Completed 5/5/99

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1.4

8. WELL CONSTRUCTION

Depth Drilled 178 Depth Cased 178

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 178 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	178

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 138 Feet to 158 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 102'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 102 Feet to 178 Feet

9. WATER LEVEL
Static Water Level 25' Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed Roger Thiault
By driller performing actual drilling on site or contractor
Dated May 7, 1999