Log # 91090

I

WELL GRAPHICS	WELL DESIGN INFO.	SAMPLE NUMBER	DRY DENSITY (pcf)	WATER ENCOUNTERED	BLOW COUNT	DEPTH (feet)	SAMPLE	OVA (ppm)	LITHOLOGY SYMBOL	U.S.C.S. DESIGNATION	SOIL DESCRIPTION
	Sand cement slurry 0-12 ft.	041			79	0		0		SW	SAND: light brown, dry, fine to coarse grained, poorly sorted, 5 - 10% gravel, very dense
		042			81	5		0		SP	SAND: light brown, dry, fine to medium grained, very dense
	Blank casing 0-16 ft.									SM	SILTY SAND: red gray, dry, fine to medium, very dense
		043			97	10		0			
	Bentonite 12-14 ft.										Clay @ 12 ft.
	#3 Lone Star Sand 14-31 ft.	044			53	15		0			

EQUIPMENT: Mobile B-61
TOTAL DEPTH: 31.0 feet
DATE DRILLED: 11-19-92

LOGGED BY: John Dyer
WATER ENCOUNTERED AT: 20.0 feet
DIAMETER OF BORING: 2 inches
ELEVATION: Approx.

KLEINFELDER

PROJECT NUMBER: 30-1898-03.005 March 1993

SILVER LAKE BUSINESS CENTER
DERMODY PROPERTIES
RENO-STEAD, NEVADA
LOG OF MONITORING WELL
MW-12

PLATE 1

WELL GRAPHICS	WELL DESIGN INFO.	SAMPLE NUMBER	DRY DENSITY (pcf)	WATER ENCOUNTERED	BLOW COUNT	DEPTH (feet)	SAMPLE	OVA (ppm)	LITHOLOGY SYMBOL	U.S.C.S. DESIGNATION	SOIL DESCRIPTION
				▽		20				SP/SW	SAND: light brown, wet, fine to coarse grained, variable sorting, dense to very dense
	Slotted casing 0.020" 16-31 ft.				59			0			
					83	25		0			Coarse grained @ 26 - 29 ft.
											Siltier @ 28 ft.
					72			0			
					81	30		0		SM	SILTY SAND: red gray, wet, fine to medium grained, very dense
						35					
						40					

EQUIPMENT: Mobile B-61
TOTAL DEPTH: 31.0 feet
DATE DRILLED: 11-19-92

LOGGED BY: John Dyer
WATER ENCOUNTERED AT: 20.0 feet
DIAMETER OF BORING: 2 inches
ELEVATION: Approx.

KLEINFELDER

PROJECT NUMBER: 30-1898-03.005 March 1993

SILVER LAKE BUSINESS CENTER
DERMODY PROPERTIES
RENO-STEAD, NEVADA
LOG OF MONITORING WELL
MW-12

PLATE 1