STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

OFFICE USE ONLY
Log No. 98677
Permit No.
Basin 101

I

NOTICE OF INTENT NO. ~~55715~~ 55449

1. OWNER James Stone
MAILING ADDRESS 18537 Mariposa Ave Riverside, CA 925
Riverside, CA 92508

ADDRESS AT WELL LOCATION 4595 Macari Lane
Fallon, NV 89406

2. LOCATION NE 1/4 NE 1/4 Sec. 35 T 18N R 29E Churchill County
PERMIT NO. Parcel No. 00687148 Subdivision Name Lot

3. WORK PERFORMED	4. PROPOSED USE	5. WELL TYPE
New Well	Domestic	Rotary-mud

6. LITHOLOGIC LOG

Materlal	Water Strata	From	To	Thick-ness
Clay		0	4	4
Brown Clay		4	35	31
Gray Clay		35	52	17
Black Clay		52	103	51
Black Sand	X	103	122	19

Latitude
Longitude

Date started 8/2/2005
Date completed 8/2/2005

7. **WELL TEST DATA**
TEST METHOD

Comments	GPM	Drawdown	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled 122 Depth Cased 122 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12 Inches	0 Feet	100 Feet
10 Inches	100 Feet	122 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6	3.85	0.258	20	122
6.625	12.92	6.625	0	20

Perforations:
Type perforation Saw Cut
Size perforation 0.0125
From 117 feet to 122 feet

Surface Seal: ☑ Yes ☐ No Seal Type: Cement Grout
Depth of Seal 100
Placement Method: Pumped
Gravel Packed: ☑ Yes ☐ No
From 100 feet to 122 Feet

9. WATER LEVEL
Static Water Level feet below land surface
Artesian Flow G.P.M. P.S.I.
Water temperature ° F Quality poor

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contractor
Address 403 McLean Road
Fallon, NV 89407
Contractor
Nevada contractor's license number 29064
issued by the State Contractor's Board
Nevada driller's license number issued by the 1454-T1
Division of Water Resource, the on-site driller
Signed
By driller performing the actual drilling on site or contractor
Date 8/17/2005