WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 3655
Rec. Nov. 27 1957
Well No.
Permit No.
Do not fill in

Owner: William Mc Gookin Driller: Bob Meyer

Address: Kings Berry Grake Address: 306 Bath St. Carson City Lic. No. 209

Location of well: NW ¼ NE ¼ Sec. 18, T 12 N/S, R 18 E, in ~~Douglas~~ Calif County

or Kingsberry Grade Lake Tahoe

Water will be used for: Domestic Total depth of well: 132 feet

Size of drilled hole: 8 Inch Weight of casing per linear foot: 18 lbs

Thickness of casing: 3/16 Inch Temp. of water: Cool

Diameter and length of casing: 8" ID, 45½ feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: Not Flowing

If nonflowing well give depth of standing water from surface: 55 feet

If flowing well describe control works: Not Flowing
(Type and size of valve, etc.)

Date of commencement of well: June 4, 1956 Date of completion of well: June 18, 1956

Type of well rig: 71 Speed Star, Cable Tools

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	8	8	Sand
8	39	31	Granet Boulders
~~39~~	~~39~~	~~100~~ 61	
39	100	61	Solid Rock
100	132	32	Hard Rock

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 73 to 132 ft.

Other aquifers
None

First water at 73 feet.

Casing perforated
from ------- to ------ ft.

Not Perforated

Size of perforations
----- X ------

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8" ID	0	45½	45½	Standard Clayton-Marks Drive Shoe

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Well will make 600 gallons per hour at 132 feet, Bailes test.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Bob Meyer
Well Driller

By Bob Meyer

License No. 209

Dated Janruary 20, 1957

(Not to be filled in by Driller)

OFFICE
STATE ENGINEER
1957 JAN 28 AM 8 25