Log No. 7183
Rec. May 21 1963
Well No.
Permit No.

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Do not fill in.

Owner Charles De Mar Driller Anderson, Pete

Address [illegible] Address [illegible] Lic. No. [illegible]

Location of well: [illegible] ¼ [illegible] ¼ Sec. 23, T. 20 N/S, R. 19 E, in Washoe County

or

Water will be used for domestic Total depth of well 121 ft

Size of drilled hole 6' Weight of casing per linear foot 13 [illegible]

Thickness of casing [illegible] Temp. of water cool

Diameter and length of casing 114 ft 6'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 68 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well May 6 Date of completion of well May 15/63

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	15	15	yellowday + larger gravel
15	60	45	[illegible] + gravel
60	87	27	boundary + small gravel
87	90	3	coarse sand + gravel
90	121	31	hard blue fractured rock

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 118 to 121 ft.

Other aquifers 87 – 90

First water at 87 feet.

Casing perforated

from 100 to 114 ft.

Size of perforations

1/8 x 4

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
				Clay returned to outside of casing

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Bail test for 30 min. 4½ gal per min
after all water bailed from well.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed [signature]
Well Driller

By.....

License No. 307

Dated....., 19.....

(Not to be filled in by Driller)

1963 MAY 21 AM 9 10

STATE ENGINEER