WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 7323
Rec. Aug 7 1963
Well No.
Permit No.
Do not fill in.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Charles & Mariba Singleton Driller Darell Free

Address Caliente, Nevada Address Panaca, Nevada Lic. No. 30

Location of well: S.W. ¼ S.E. ¼ Sec. 15, T. 3 N/S, R. 67 E, in Lincoln County

or

Water will be used for Irrigation Total depth of well 125

Size of drilled hole 14" Weight of casing per linear foot

Thickness of casing 10 gauge Temp. of water

Diameter and length of casing 14" 128'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 13'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well July 18, 1963 Date of completion of well July 27, 1963

Type of well rig Churn Drill

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	14	14	clay
14	35	21	sandy clay
35	82	47	clay - blue
82	98	16	clay orange
98	116	18	gravel
116	120	4	clay
120	128	8	panaca - bed

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 98' to 116 ft.

Other aquifers

First water at 13 feet.

Casing perforated

from 16' to 128 ft.

Size of perforations

1/8 x 1 1/2"

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Well test by Rhodes Brothers - Cedar City, Utah
insufficient yield. Well will be abandoned - casing
will be pulled and will drill another hole at a later date.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Darell Tree
Well Driller

By Owner

License No. 30

Dated July 26, 1963

(Not to be filled in by Driller)

1963 AUG 7 AM 10 36

STATE ENGINEER
OFFICE