WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 7388
Rec. Sept. 23 19 63
Well No.
Permit No.
Do not fill in

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner: Jack & Mary Kivett Driller: J. W. Cunningham
Address: 827 Kivett Lane Address: Rt-1 Box 844 Reno Lic. No. 242

Location of well: NE ¼ SE ¼ Sec. 34, T. 18 N/S, R. 20 E, in Washoe County
or at 827 Kivett Lane - 215 ft x 235 ft.

Water will be used for: Domestic Total depth of well: 112'

Size of drilled hole: 6" Weight of casing per linear foot: 18# (approx)

Thickness of casing: Std 1/4 Temp. of water: 50°

Diameter and length of casing: 6" X 112'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface: 50'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well: May 30-1963 Date of completion of well: June-2-1963

Type of well rig: Cable Tools

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	27	27	Clay & Boulders
27	60	33	Sandy Clay -
60	73	13	Sand - Some water -
73	95	22	Shale -
95	108	13	Gravel main water -
108	112	4	Shale -

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 95 to 108 ft.

Other aquifers: 60 ft -

First water at 60 feet.

Casing perforated
from 60 to 110 ft.

Size of perforations
Torch Cut 3/16 X 4"

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
				1" Drive Shoe - on Casing Clay + Cement Groute 50 ft.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

By Cor Test Estimated
approx - 10 To 12 G pm

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed J. W. Cunningham
Well Driller

By.....

License No. 6124

Dated July 12, 1963

(Not to be filled in by Driller)

1963 SEP 23 AM 9 35

STATE ENGINEER