WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 7428
Rec. Oct. 16 19 63
Well No.
Permit No.
Do not fill in.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner R. B. Saddler Driller W. E. Blain

Address 5200 N.S. 50 E Carson City (CDC) Address Box 255 Carson City Lic. No. 301

Location of well: SE ¼ SW ¼ Sec. 2, T. 15 N/S, R. 20 E, in Ormsby County

or 8-384-12

Water will be used for Domestic Total depth of well 116

Size of drilled hole 10" to 35 ft Weight of casing per linear foot 9.7 lbs

Thickness of casing 10 gage Temp. of water Cold

Diameter and length of casing 6" x 112 ft (4 ft lengths)
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 30 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 10-7-63 Date of completion of well 10-11-63

Type of well rig Cable tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	4	4	soil
4	35	31	Sandy clay
35	42	7	sand
42	53	11	blue clay
53	61	8	Rock
61	72	11	clay
72	75	3	gravel
75	90	15	clay
90	108	18	sand
108	116	8	clay

(OVER)

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 90 to 108 ft.

Other aquifers 35-42
72-75

First water at 35 feet.

Casing perforated

from 92 to 112 ft.

Size of perforations

3 x 3/32

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	111	112	Sealed to 33 ft with native clay

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Test by bailing - 20 G P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair Co. Owner

License No. 301

Dated 10-12, 1963

(Not to be filled in by Driller)

1963 OCT 16 AM 9 21
STATE ENGINEER
OFFICE