WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 7499
Rec. Nov. 22 1963
Well No.
Permit No.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Do not fill in

Owner V. Lambertuggi Driller Frank Schuh

Address Tonopah Nev. Address Austin Nev Lic. No. 382

Location of well: ¼ ¼ Sec. 21, T. 3N N/S, R. 41 E, in 3 Mile North of Nye County

or on the line of Nye and Esmeralda Tonopah County

Water will be used for Trailer Court Total depth of well 312

Size of drilled hole 8 in Weight of casing per linear foot 20

Thickness of casing 1/4 Temp. of water

Diameter and length of casing 8 in 24' Casing to 150 Feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Oct. 26-63 Date of completion of well Nov-20-63

Type of well rig Cable tool.

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	42	42	Porphory.
42	50	8	Sand.
50	145	95	Porphory.
95	312	95	Porphory

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from ..... to ..... ft.

Other aquifers

First water at 42 feet.

2nd water at 90

3rd water 146.

Casing perforated

from None to ..... ft.

Size of perforations

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8 in	0	150		This hole was to 150 8 in from 150 to 312 was drilled a 6 in hole no casing from 150 down

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Not test pumped.
water stands 9 feet from Top.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Frank Schuh
Well Driller

By F. D. Hill

License No. 14

Dated Nov 20, 1963

(Not to be filled in by Driller)

1963 NOV 22 AM 10 35

STATE ENGINEER