WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 8119
Rec. Oct. 8 1964
Well No.
Permit No.
Do not fill in

Owner: Silver State Consolidated Min. Co. Driller: Marcin Drilling Co.

Address: 700 Forrest Street, Reno, Nevada Address: Carson City, Nevada Lic. No. 360

Location of well: SE ¼ SE ¼ Sec. 10, T 28 N/S, R 34 E, in Pershing County

or

Water will be used for: Supply water, for mining mill operation Total depth of well: 38 Feet

Size of drilled hole: 38 Feet Weight of casing per linear foot: None used

Thickness of casing: None used Temp. of water: no water found

Diameter and length of casing: none used
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: Dry Hole

If nonflowing well give depth of standing water from surface: Dry Hole

If flowing well describe control works: Dry Hole
(Type and size of valve, etc.)

Date of commencement of well: 10/1/64 Date of completion of well: 10/2/64

Type of well rig: Cable Tool, Star Drill Rig # 72

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	15	15	Clay and Cemented Gravel
15	30	15	Gravel and small boulders
30	38	8	Large Boulders

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
Dry Hole
from ..... to ..... ft.

Other aquifers

First water at None feet.

Casing perforated
No Casing Used
from ..... to ..... ft.

Size of perforations

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
No Casing Used				

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

No water, Drilling of Well discontinued

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Marcin Drilling Co.
Well Driller

By Del. Marcin

License No. 7988

Dated 10/9, 1964

(Not to be filled in by Driller)

1964 OCT 8 AM 10 00

OFFICE
STATE ENGINEER