REPORT NO. A9.39

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 109897
PERMIT NO.
BASIN 089

NOTICE OF INTENT NO. 64299

1. OWNER Hector Lopez
MAILING ADDRESS Same

ADDRESS OF WELL 2390 Chukar Drive
Carson City, NV 89704

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 31 T 17 R 20 E Washoe COUNTY

PERMIT NO _____ PARCEL NO _____ SUBDIVISION NAME _____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
WHITE DECOMPOSED GRANITE		160	318	

2010 JAN 11 PM 12:20

Notes: WGS-84 GPS Latitude: N39°18.003 Longitude: W119°46-471
Refer to Log#16938 for sanitary seal.
39.300155°N
119.773515°W NAD 27 TA

Date Started 12-14-2009 Date Completed 12-16-2009

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20		1

8. WELL CONSTRUCTION

Depth Drilled 318' Depth Cased 318'

HOLE DIAMETER (BIT SIZE)
7 7/8 Inches 160 Feet 318 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188"	138'	318'

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 278 Feet to 318 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [X] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 103 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cold F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2362

Signed Roger Hurd
By driller performing actual drilling on site or contractor

Dated 12-16-09