DIVISION OF WATER RESOURCES

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLERS REPORT

Please complete this form in its entirety

OFFICE USE ONLY
Log No. 11349
Permit No. 25639
Basin Dayton Val.

WELL #2

1. OWNER Lawson & Sons Stagecoach Utilities ADDRESS P.O. Box 7754 South Lake Tahoe Calif.

2. LOCATION SE ¼ NW ¼ Sec. 2 T. 17 N/S R. 23 E. County
PERMIT NO.

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☒ Rotary ☐
Other ☐

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Soil		0	6	6
Clay & Rock		6	18	12
Gravel		18	30	12
Sandy Clay		30	48	18
Sand		48	53	5
Clay		53	66	13
Sand		66	78	12
Clay		78	96	18
Gravel	✓	96	144	48
Clay		144	168	24
Sand		174	210	36
Sand & Gravel		210	270	60
Gravel & Clay		270	276	6
Clay		276	300	24

Date started 5-11-70 19
Date completed 6-10-70 19

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
50' = 14" Diameter hole 250' 10" inches Total depth 300 feet
Casing record 10" x 3/16 Plate
Weight per foot 21 lbs Thickness 3/16

Diameter	From	To
10 inches	0 feet	300 feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet
inches	feet	feet

Surface seal: Yes ☒ No ☐ Type Concrete
Depth of seal 80' feet
Gravel packed: Yes ☐ No ☐
Gravel packed from feet to feet

Perforations:
Type perforation Factory
Size perforation 3 x 1/8
From 196 feet to 296 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level Feet below land surface
Flow G.P.M.
Water temperature ° F. Quality

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name W. E. Blain
Address Box 255 Carson City Nev.
Nevada contractor's license number 5259
Nevada driller's license number 585
Signed Bill Pullman
Date 11-30-70

USE ADDITIONAL SHEETS IF NECESSARY