STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 110398
Permit No.
Basin 074

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58461

1 OWNER Tom Brown
MAILING ADDRESS 9205 Antelope
Winnemucca, Nv 89445

ADDRESS AT WELL LOCATION 9205 Antelope
Winnemucca, Nv 89445
Subdivision Name: County: HUMBOLDT

2 LOCATION NW ¼ NW ¼ Sec 25 T 35 (N) R 36 E
Latitude 40 53.138n
Longitude 117 53.373w
UTM E
N
NAD 27 x

PERMIT/WAIVER No. 0 (issued by Water Resources) 05-511-01 (Parcel No.)

3 TYPE OF WELL
x [redacted] Irrigation Test
Municipal/Industrial Monitor Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? 58460

Is there an existing well log? no
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled est 100 Depth Cased 100 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.35		.188	surface	uk

Existing Perforations:
Type of perforation uk
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 90 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? x yes no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? yes [redacted]
Was the casing pulled? yes [redacted]
Was the casing over drilled? yes [redacted]
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Holte
From 1 feet to 100 feet Number of perfs per linear foot 4
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	100		neat cement	x Pumped	Poured
				Pumped	Poured
				Pumped	Poured
				Pumped	Poured
				Pumped	Poured
				Pumped	Poured

Neat Cement Fluid Weight 5 gallons h2o per 94 lb sack portland cem
Bentonite Grout % bentonite
Date Started 8/16/2007
Date Completed 8/16/2007

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name High Desert Drilling llc (Contractor)
Address 4225 E. Mary Way Winnemucca, Nv 89445-9252 (Contractor)

Nevada contractor's license number issued by the *State Contractor's Board* 62237
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2140
Signed [signature] #2364 (by driller performing actual drilling on site or contractor)
Date 3-23-2010

RECEIVED 2010 MAR 29 AM 11:29 STATE ENGINEER'S OFFICE

(Rev. 05-08) USE ADDITIONAL SHEETS IF NECESSARY

40. 885730°N
117. 882582°W
NAD 27 (T)