Plugging of Well
Log #94949

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 110445
Permit No.
Basin 084

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60649

1 OWNER Steve & Hiedi Brautigam
MAILING ADDRESS 5560 Quaking Aspen Reno, NV 89510

ADDRESS AT WELL LOCATION 5560 Quaking Aspen
Reno, NV 89510
Subdivision Name: N/A County: Washoe

2 LOCATION SW ¼ SW ¼ Sec 31 T 22 N/S R 22 E
PERMIT/WAIVER No. N/A 077-270-23
Issued by Water Resources Parcel No.

Latitude 39.72428
Longitude 119.56474
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? Yes
If yes, what is replacement well NOI? 49888

Is there an existing well log? yes
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 500 ~~400~~ Feet Depth Cased 500 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	14	.188	-1	20
6 5/8 PVC			20	500

Existing Perforations:
Type of perforation Factory slot
Size of perforation 0.032

From	440	feet to	500	feet
From	140	feet to	200	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 41' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

N 39.724370
W 119.563725 NAD 27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why: Well was sealed from400 to 1000 I sealed it from 0 to 400

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Air Pertopater

From	100	feet to	120	feet	Number of perfs per linear foot	6
From	200	feet to	400	feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	400	feet to	0	feet	Neat cement	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 9-3-08
Date Completed 9-9-08

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Miller & Sons Drilling Co., LLC (Contractor)
Address P.O. Box 8056 (Contractor)
Reno, Nevada 89507
Nevada contractor's license number issued by the *State Contractor's Board* 37915
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2292
Signed George Williams (By driller performing actual drilling on site or contractor)
Date 11/15/2008

STATE ENGINEER'S OFFICE
2008 NOV 18 AM 10:27
RECEIVED

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY

MD-I
MH-F