FINALIZED MAL

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 110491
Permit No.
Basin 054

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. **63692**

1. OWNER **Barrick Gold**
MAILING ADDRESS **HC-66 Box 1250 Cresent Valley, NV**

ADDRESS AT WELL LOCATION **Cortez Hills - Hole ID CHPZ-94**
Subdivision Name: *County:* **Eureka**

2. LOCATION **SW¼SW¼** Sec**31**T**27**N/ R**48**E
PERMIT/WAIVER NO. **MO 1486A** *Issued by Water Resources* **N/A** Parcel. No.

Latitude **4445735.086** UTM E ☒ NAD 27
Longitude **532849.640** N ☐ NAD 83/WGS 84

3. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? ☐ Yes ☒ No
If yes, what is replacement well NOI?

Is there an existing well log? ☐ Yes ☐ No
If yes, what is NDWR well log #? **Unknown**

4. *EXISTING WELL CONSTRUCTION* 2778
Depth Drilled 2800 Feet Depth Cased ~~[illegible]~~ Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16		.375	6	95'
7.625		.375	+2	2343
2.375		.218	+1	2498

Existing Perforations:
Type of perforation SLOTTED
Size of perforation 020
From 2498 feet to 2778 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5. *WATER LEVEL*
Static water level: 1392 feet below land surface
Artesian flow: No G.P.M. NA P.S.I
Water Temperature: UNKNOWN °F Quality UNKNOWN

6. Additional Notes or Comments
Mix and pump 16 bags of Abantonite - 1 bag casing seal & 5 bags Neat Cement

N 40.163227
W 116.614253 NAD27

7. WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ Yes ☒ No
If well was not cleaned out to total depth, please explain why:
Measured to TD which was 2800

Was the well contaminated? ☐ Yes ☒ No
Was the casing pulled? ☐ Yes ☒ No
Was the casing over drilled? ☐ Yes ☒ No
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8. WELL PLUGGING MATERIALS

			Material Used		
From 325	feet to 2778	feet	Abantonit	☒ Pumped	☐ Poured
From 275	feet to 325	feet	Casing Seal	☐ Pumped	☒ Poured
From 0	feet to 275	feet	CMT	☐ Pumped	☒ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 12% % bentonite
Date Started **October 10, 2008**
Date Completed **October 10, 2008**

9. DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name **Fred Anderson Drilling, Inc.** (CONTRACTOR)
Address **10760 S. Grass Valley Road** (CONTRACTOR)
Winnemucca, NV 89445
Nevada contractor's license number issued by the *State Contractor's Board* **021467**
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* **1375**
Signed Fred Anderson Drilling Inc
By driller performing actual drilling on site or contractor
Date **October 16, 2008**

RECEIVED
2008 NOV 25 AM 11:07
STATE ENGINEERS OFFICE

(Rev 05-06) **USE ADDITIONAL SHEETS IF NECESSARY**

Forms Provided by Forms-On-A-Disk · (214) 340-9429 · FormsOnADisk.com