STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 111796
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35083

1 OWNER Wetherbee Family Trust
MAILING ADDRESS P.O. Box 711 Dallas, TX 75221

ADDRESS AT WELL LOCATION ~~903~~ 901 N Pecos Rd., Las Vegas, NV
Subdivision Name: NA *County:* Clark

2 LOCATION SE ¼ NE ¼ Sec 25 T 20S N/S R 61 E
PERMIT/WAIVER No. NA (*Issued by Water Resources*) 139-25-601-004 (*Parcel No.*)

Latitude
Longitude
UTM E 799,400.54 ☐ NAD 27
N 26,767,869.30 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? No
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 25 Feet Depth Cased 25 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	2.05	.24" - Sch 40 PVC	NA	NA

Existing Perforations:
Type of perforation Machine Slotted
Size of perforation 0.020"
From NA feet to NA feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level NA feet below land surface
Artesian flow No G.P.M. NA P.S.I
Water temperature NA °F Quality NA

6 Additional Notes or Comments

Well ID: MW-9

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: NA
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	Pumped	Poured
0	25		Cement Grout	☒	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐

Neat Cement Fluid Weight ~15 lbs/gal
Bentonite Grout 5 % bentonite
Date Started 5/18/2010
Date Completed 5/19/2010

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name David Messina - Yellow Jacket Drilling Services, LLC (Contractor)
Address P.O. Box 801, Gilbert, AZ 85299 (Contractor)

Nevada contractor's license number issued by the *State Contractor's Board* 0058304-A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-2378

Signed (By driller performing actual drilling on site or contractor)
Date 8/17/10

BONDING RECEIVED AUG 24 2010

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

LAS VEGAS OFFICE