STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 117271
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

COPY

NOTICE OF INTENT NO. 37530

1 OWNER Chung Enterprises EP
MAILING ADDRESS Suite #302 25 Kearny Street
San Fransico, CA 94108

ADDRESS AT WELL LOCATION 1250 East Tropicana Ave
Las Vegas NV 89119
Subdivision Name: County: Clark

2 LOCATION SW ¼ SW ¼ Sec 23 T 21 N/S R 61 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.

Latitude 115° 8' 9" W
Longitude 36° 6' 3" N

UTM E 115° 8' 9" W
N 36° 6' 3" N

☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4		.188	0	15

Existing Perforations:
Type of perforation FACTORY
Size of perforation .020

From 15 feet to 25 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 17 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

			Material Used		
From 0	feet to 25	feet	Portland Cement	☑ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 8.8 ~~lbs~~/gal
Bentonite Grout 20 % bentonite
Date Started 02-05-13
Date Completed 02-05-13

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 5566 Arrow Hwy Montclair CA. 91763
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2492

Signed
By driller performing actual drilling on site or contractor
Date 2-23-13

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

DCNR/DWR/SNBC
RECEIVED
FEB 26 2013

36.1008609 NAD 27
-115.1352019