STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 118085
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37529

1 OWNER Hubbst Development LLC
MAILING ADDRESS 5195 Las Vegas NV 89119

ADDRESS AT WELL LOCATION 4910 Maryland Parkway
Las Vegas NV 89119
Subdivision Name: County: Clark

2 LOCATION NW/4 NW/4 Sec 26 T 21 N R 61 E
PERMIT/WAIVER No. 162-26/01-001
Issued by Water Resources Parcel No.

Latitude N15° 8' 11" W
Longitude 36° 6' 4" N
UTM E N
☒ NAD 27 ☐ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? NO
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 24 Feet Depth Cased 24 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5"	SCH40 PVC	.188	0	14

Existing Perforations:
Type of perforation Factory
Size of perforation .020
From 14 feet to 24 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 17 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	Pumped	Poured
0	24		Portland Cement	☒	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐

Neat Cement Fluid Weight 8.6 lbs/gal
Bentonite Grout 20 % bentonite
Date Started 02-05-13
Date Completed 02-05-13

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 5566 Arrow Hwy Montclair CA 91763
Contractor
Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2497
Signed
By driller performing actual drilling on site or contractor
Date 2-23-13

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

DCNR/DWR/SNBO
RECEIVED
FEB 26 2013

36.1011387 NAD 27
-115.1355575