STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 118673
Permit No.
Basin OTC

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64222

1 OWNER Union Pacific
MAILING ADDRESS 1400 Douglas St Omaha NB 68179
ADDRESS AT WELL LOCATION 51 Gould St
Winnemucca Nevada
Subdivision Name County Humboldt

2 LOCATION SW ¼ NE ¼ Sec 19 T 36 N R 38 E
PERMIT/WAIVER No
Issued by Water Resources Parcel No
Latitude 45-58-41
Longitude 117 44 18
UTM E
N
☐ NAD 83
☒ NAD 83 Zone 11

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? Not with State
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 22 Feet Depth Cased 22 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"		sch 40	0	22

Existing Perforations
Type of perforation
Size of perforation Don't Know
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 14 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature 56 °F Quality

6 Additional Notes or Comments
MW-2 Win-2 Renamed MW1
measured 21'11"
Grouted in place

Have Well log from Client

plugs unknown
well log
NAD27
40.978153°N
117.737370°W

RECEIVED
2013 DEC 16 AM 11:51
STATE ENGINEERS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why
As per conversation with Water Resources

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made

Additional Perforations
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	.5		Red. Mix Concrete	☐ Pumped	☒ Poured
.5	21'11"		Neat Cement	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight 16 lbs/gal 6.5
Bentonite Grout % bentonite
Date Started 11-7-13
Date Completed 11-7-13

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name [signature] Contractor
Address 1015 N Yardley Spokane WA 99212 Contractor
Nevada contractor's license number issued by the State Contractor's Board 28363
Nevada driller's license number issued by the Division of Water Resources, the 2424-M
Signed [signature] By driller performing actual drilling on site or contractor
Date 12-10-13

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY