STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124054
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72100
WELL NAME (If applicable): RW 11

1 OWNER Union Pacific Railroad
MAILING ADDRESS 221 Hodgener
Laramie, WY 82072

ADDRESS AT WELL LOCATION 200 N Main St
Las Vegas, NV 89101
Subdivision Name: County: Clark

2 LOCATION NE ¼ NW ¼ Sec 34 T 20 N OR 61 E
PERMIT/WAIVER No. 139-27-402-008
issued by Water Resources Parcel No.

Latitude 36° 10' 24.25 N
Longitude 115° 8' 44.31 W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 30 Feet 30 Depth Cased 30 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4"		SCH 40 PVC	0	20

Existing Perforations:
Type of perforation Slotted Screen
Size of perforation .010

From 20	feet to	30	feet
From	feet to		feet
From	feet to		feet
From	feet to		feet
From	feet to		feet

5 WATER LEVEL
Static water level 18 feet below land surface
Artesian flow – G.P.M. – P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Well was Cemented in Place. Grout PVC well up to Surface

DCNR/DWR/SNBO
RECEIVED
NOV 30 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From 30	feet to	0	feet	Cement grout	☒ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14 lbs/gal
Bentonite Grout % bentonite

Date Started 7/21/15
Date Completed 7/21/15

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Environmental West Exploration
Contractor
Address Po Box 11095 Spokane Valley, WA 99211
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0028363
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2424-M

Signed
By driller performing actual drilling on site or contractor
Date 11/24/15

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.1734324 NAD
-115.1448074 27