STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 125546
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 75211

1 OWNER A & A Construction
MAILING ADDRESS P.O. Box 995
Minden, NV 89423

ADDRESS AT WELL LOCATION 1670 State Route 88
Minden, NV 89423
Subdivision Name: County: Douglas

2 LOCATION SE ¼ SW ¼ Sec 30 T 13N N/S R 20 E
PERMIT/WAIVER No. DW-146 (Issued by Water Resources) 1320-30-302-002 (Parcel No.)

Latitude 38.9575604
Longitude -119.7815901
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 Dewater TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Existing Perforations:
Type of perforation Saw Cut
Size of perforation 0.125
From 10 feet to 20 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 7 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

NAD 27
38.957653
119.780579

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	Pumped	Poured
0	20		Neat Cement	☐	☒
				☐	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐

Neat Cement Fluid Weight 15.6 lbs/gal
Bentonite Grout % bentonite
Date Started 8/4/2016
Date Completed 8/4/2016

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Parsons Drilling, Inc. (Contractor)
Address P.O. Box 1265 (Contractor)
Fallon, NV 89407
Nevada contractor's license number issued by the *State Contractor's Board* 29064
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1753
Signed (By driller performing actual drilling on site or contractor)
Date 8/15/2016

(Rev 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

Plugging unknown well log