STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 125737
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38518
WELL NAME (*If applicable*): Well#30

1 OWNER Clark County - Water Reclamation
MAILING ADDRESS 5857 Flamingo Rd
Las Vegas NV 84155

ADDRESS AT WELL LOCATION 5857 East Flamingo Rd.
Clark County, Las Vegas NV
Subdivision Name. *County* Clark

2 LOCATION NE ¼ NE ¼ Sec 22 T 21S N/S R 62 E
PERMIT/WAIVER No. DW-1407 (*Issued by Water Resources*) 161-22-101-001 (*Parcel No.*)
Latitude 36.113108 °N
Longitude 115.030620 °W
UTM E
N
☐ NAD 27
X NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO?

Is there an existing well log? Yes
If yes, what is NDWR well log #? ~~NOI 74259~~ 124586

4 EXISTING WELL CONSTRUCTION
Depth Drilled 40 Feet Depth Cased 40 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	6	SCH 40	0	40

Existing Perforations:
Type of perforation machine slot
Size of perforation 0.032

From	20	feet to	40	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 4 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

TYPE OF WELL = Temporary Dewatering

DCNR/DWR/SNBO
RECEIVED
MAY 04 2016

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? X yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes X no
Was the casing pulled? X yes ☐ no If pulled from: 0 feet to 40 feet
Was the casing over drilled? ☐ yes X no
If casing was left in place, please show where additional perforations were made:
Additional Perforations.
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	10	feet	concrete grout	☐ Pumped	X Poured
From	10	feet to	12	feet	bentonite seal	☐ Pumped	X Poured
From	12	feet to	40	feet	impact sand gravel	☐ Pumped	X Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 4/7/2016
Date Completed 4/7/2016

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Viking Drillers, Inc (*Contractor*)
Address 5950 Granite Lake Dr. Granite Bay CA 95746 (*Contractor*)

Nevada contractor's license number issued by the *State Contractor's Board* 0034680
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2361
Signed (*By driller performing actual drilling on site or contractor*)
Date 5/2/16

(Rev. 10-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.113134
-115.0297903

NAD 27