STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 125862
Permit No.
Basin 044

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 74850
WELL NAME (if applicable): OMW-18

1 OWNER JERRITT CANYON GOLD, LLC
MAILING ADDRESS HS-31 BOX 78 ELKO, NV 89801

ADDRESS AT WELL LOCATION JERRITT CANYON MILL SITE
Subdivision Name: County: ELKO

2 LOCATION SW ¼ NW ¼ Sec 33 T 41N N/S R 54 E
PERMIT/WAIVER No. MO-2060 (Issued by Water Resources) Parcel No.

Latitude 591637 Longitude 4584765
UTM E N ☐ NAD 27 ☑ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NOI? 73743

Is there an existing well log? Not found
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 63' Feet Depth Cased 63' Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5		SCH 40	0	63'

Existing Perforations:
Type of perforation MACHINE
Size of perforation .020

From	20	feet to	63	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level DRY HOLE feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
CANT GET RIG ON WELL, SET TRIMMIE BY HAND.
PUMPED WATER TILL CLEAN. PUMPED CEMENT FROM
BOTTOM UP

[redacted]

NAD 27
41.409269°N
115.902960°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: CASING PERFS AT 20'

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	63 feet	NEAT CEMENT	☑ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout 15.0/10% % bentonite

Date Started 5-12-16
Date Completed 5-12-16

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name BOART LONGYEAR COMPANY (Contractor)
Address PO BOX 2748 ELKO, NV. 89803 (Contractor)

Nevada contractor's license number issued by the State Contractor's Board 0021976
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1395
Signed (By driller performing actual drilling on site or contractor)
Date 5-16-16

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

Plugs Unknown Well log