WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

# WELL DRILLERS REPORT

**Please complete this form in its entirety**

OFFICE USE ONLY
Log No. 12601
Permit No.
Basin

1. OWNER Roger Bilton ADDRESS Gardnerville NV 89410
Rhinestruth Area
2. LOCATION ¼ ¼ Sec. 24 T. 12 N/S R. 20 E. Douglas County
PERMIT NO.

3. TYPE OF WORK
New Well ☒ Recondition ☐
Deepen ☐ Other ☐

4. PROPOSED USE
Domestic ☒ Irrigation ☐ Test ☐
Municipal ☐ Industrial ☐ Stock ☐

5. TYPE WELL
Cable ☐ Rotary ☒
Other ☐

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|---|---|---|---|---|
| CLAY | | 1 | 20 | 20 |
| CLAY & GRAVEL | | 20 | 85 | 65 |
| GRAVEL & SAND | X | 85 | 122 | 37 |

Date started MARCH 7, 19 79
Date completed MARCH 8, 19 79

7. WELL TEST DATA

| Pump RPM | G.P.M. | Draw Down | After Hours Pump |
|---|---|---|---|
| | | | |

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
Diameter hole 10 inches Total depth 122 feet
Casing record 1-122
Weight per foot Thickness 188

| Diameter | From | To |
|---|---|---|
| 6 inches | 1 feet | 122 feet |
| inches | feet | feet |
| inches | feet | feet |
| inches | feet | feet |
| inches | feet | feet |
| inches | feet | feet |

Surface seal: Yes ☒ No ☐ Type CEMENT
Depth of seal 50 feet
Gravel packed: Yes ☐ No ☒
Gravel packed from feet to feet

Perforations:
Type perforation FACTORY
Size perforation 3/32 X 3"
From 102 feet to 122 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL
Static water level 50 Feet below land surface 72
Flow G.P.M. 40
Water temperature COLD° F. Quality

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name KAUCHACK PUMP & WELL INC.
Address P.O. BOX 132 CARD. NEV
Nevada contractor's license number 9511A
Nevada driller's license number 1013
Signed Terry Walton
Date MARCH 8, 1979

USE ADDITIONAL SHEETS IF NECESSARY

5471