LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8 in. I.D.	0	160	160	Casing is perforated from 60 ft to 160 ft. First 60 ft of Casing is cemented in, using a 6 Sackmixture of Redy-Mix Grout. Using3 yards of Grout.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

A bailing test indicates thatthis well will deliver approx. 950 Gal. of Water per hour.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Douglas Slagle
Well Driller

By Self

License No. 137

Dated Feb 1, 1955

(Not to be filled in by Driller)