REPORT NO. 96.57

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOC NO 62498
PERMIT NO.
BASIN T 083

NOTICE OF INTENT NO. 34442

1. OWNER Dale & Sandy Tyson
MAILING ADDRESS c/o Eric Loyer 2140 Cartwright Reno, Nv 89511
ADDRESS OF WELL 1790 Combination Rd
Reno, Nv 89511

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 31 T 18N R 21 E Storey COUNTY

PERMIT NO. PARCEL NO 03-461-25 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Brown rock with white specks		0	22	22
Hard, purple & blue rock with white		22		
specks		22	71	49
Hard, purple & green rock with white		71		
specks		71	119	48

Notes :

Date Started 10/24/96 Date Completed 11/2/96

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20		2

8. WELL CONSTRUCTION

Depth Drilled 119 Depth Cased 119

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 55 Feet
8 1/2 Inches 55 Feet 119 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+1	119

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 99 Feet to 119 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 119 Feet

9. WATER LEVEL
Static Water Level 38 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO. 15291
DRILLER'S LIC. NO. ON SITE 1132
Signed
By driller performing actual drilling on site or contractor
Dated 11/4/96