WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 00005
Permit No.
Basin 69

NOTICE OF INTENT NO. 31528

1. OWNER WINNEMUCCA FARMS INC.
MAILING ADDRESS ONE POTATO PLACE
WINNEMUCCA, NV 89445

ADDRESS AT WELL LOCATION 16 MILE Rd 3 miles EAST 1 MILE S.
WELL 22 A

2. LOCATION NE ¼ SW ¼ Sec. 6 T. 38 N/S R. 39 E. HUMBOLDT County
PERMIT NO. 25949 (Issued by Water Resources) | Parcel No. | Subdivision Name

3. WORK PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
RIVERSIDE PERFERATED ALL				
BLANK CASING EVERY FOOT				
6 TO ROUND FROM BOTTOM TO				
TOP. HAD TO BAIL BOTTOM 20'				
OF SAND OUT. PUMPED 42000#				
BENTONITE GROUT 25% TO 30%				
SOLIDS TO WITHIN 30' OF TOP.				
CEMENTED TO TOP.				
NOTES.				
(1) DEPTH OF WELL 504'				
(2) USED MILLS KNIFE SIZE				
3/4" x 2"				
(3) DID NOT PERFERATE TO 50'				

Date started ....., 19.....
Date completed ....., 19.....

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled ..... Feet Depth Cased ..... Feet

HOLE DIAMETER (BIT SIZE)

	From	To
Inches	Feet	Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
Type perforation
Size perforation
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet
From ..... feet to ..... feet

Surface Seal: ☐ Yes ☐ No
Depth of Seal
Placement Method: ☐ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☐ Concrete Grout
Gravel Packed: ☐ Yes ☐ No
From ..... feet to ..... feet

9. WATER LEVEL
Static water level ..... feet below land surface
Artesian flow ..... G.P.M. ..... P.S.I.
Water temperature ..... °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name RIVERSIDE, INC (Contractor)
Address PO Box 720 (Contractor)
PARMA, ID 83660
Nevada contractor's license number issued by the State Contractor's Board 44881
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1919.
Signed (By driller performing actual drilling on site or contractor)
Date 4-19-00

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627

WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 30006
Permit No. 69
Basin

NOTICE OF INTENT NO. 31540

1. OWNER Winnemucca Farms Inc
MAILING ADDRESS 1 Potato Place
Winnemucca, NV 89445

ADDRESS AT WELL LOCATION 16 Mile Rd
3 miles East 1 mile South
Well 22 A

2. LOCATION NE ¼ SW ¼ Sec. 6 T. 38 N/S R. 39 E. Humboldt County

PERMIT NO. 25949 (Issued by Water Resources) | Parcel No. | Subdivision Name

3. WORK PERFORMED
☐ New Well ☒ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil		0	2	2'
Brown Clay		2	26	24'
Br Clay, coarse sand mix		26	154	128'
Fine-coarse sand, pea gravel		154	183	29'
Br. clay sandstone		183	200	17'
Fine-coarse sand		200	280	80'
Br clay, sandstone		280	305	25'
Med sand, pea gravel		305	310	5'
Brown clay		310	330	20'
Fine-coarse sand		330	343	13'
Br. clay some sand		343	378	35'
Fine-coarse sand, sandstone		378	387	9'
Br clay, sandstone		387	399	12'
Med-coarse sand, pea gravel		399	429	30'
Br clay, sandstone		429	455	26'
Fine-coarse sand		455	537	82'
Br clay, fine sand		537	561	24'
Fine-coarse sand		561	572	11'
Br clay, hard sandstone		572	590	18'

RECEIVED 00 MAR 31 AM 11:26 WATER ENGINEERS OFFICE

Date started February 17, 2000
Date completed March 13, 2000

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☒ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
2200	154'	8 hours

8. WELL CONSTRUCTION
Depth Drilled 590 Feet Depth Cased 590 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
28 Inches	0 Feet	590 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
18	70.59	.375	+1	590
Except where wire wrap screens are located listed below				

Perforations:
Type perforation 18" Johnson Wire Wrap Screens
Size perforation Slot size .050 56#s/Ft

From 190 feet to 280 feet
From 330 feet to 340 feet
From 410 feet to 430 feet
From 460 feet to 540 feet
From 562 feet to 572 feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50'
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 50 feet to 590 feet

9. WATER LEVEL
Static water level 43 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature 57 °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Riverside, Inc (Contractor)
Address PO Box 720 (Contractor)
Parma, ID 83660

Nevada contractor's license number issued by the State Contractor's Board 0044881
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1919

Signed (By driller performing actual drilling on site or contractor)
Date 3-29-00

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627